

Update on the Superfast Staffordshire Project
Paul Chatwin, Project Manager

The project is making good progress to date, and a total of 178 cabinets have been upgraded giving access to superfast broadband services to 31,239 premises across Staffordshire.

The situation in Newcastle under Lyme see the 66 original structures grow to 71, due to a reallocation of funds within the project. 27 of these structures within the district have been planned (blue), with 6 completed and available for service (green) serving 519 premises. I have attached a list of all the cabs and associated addresses, so you can see the geographic spread. It is anticipated that the balance of the planned cabs will be delivered by the end of June 2015. The unplanned cabs will be planned over the coming quarters, and delivered by June 2016.

More information can be gained, along with an interactive map and postcode checker at the www.superfaststaffordshire.co.uk website. In addition as cabs become available for service we Tweet @superfaststaffs .

I have attached a list of the cabs within the district for your reference.
Hope this helps.
Regards

Paul

Paul Chatwin
Superfast Staffordshire
Project Manager