

Date of Explanatory Notes: July 2024

KPI 1 and KPI 2 Waste Acceptance

No non-conformances have been received from the regulator within the period.

1,692 loads inspected within the period, with 0 loads rejected.

KPI 3 and KPI 4 Odour Management

No non-conformances have been received from the regulator within the month, with one site regulatory inspections/reviews undertaken. The Agency assessments cover a wide scope of permit conditions including engineering, containment, operational activities, landfill gas management, odour and pest management.

67, odour tours conducted by WQL, with 7 reflecting odours experienced. Contemporaneously with these odour tours, checks on the gas collection and treatment infrastructure, site engineering and operations and local weather factors were reviewed to ensure all appropriate actions were being undertaken. No non-conformances were identified during these times. And all appropriate actions were being taken.

KPI 5 and 6 Active Tipping Area

The overall current landfill is 129,769 m². The active area is confined to Cell 2. The current active area remains contained and measures some 28,284 m². This is aligned with the approved capping and phasing plan, as agreed with the Environment Agency. The active operational area is progressively covered during the day to minimise the time that fresh waste remains uncovered. This is in line with best practice and our operating techniques. We retain healthy stockpiles of cover material to facilitate this progressive covering.

KPI 7 Temporary Capping

Currently, 34,503 m² of the surface area of the facility is temporarily capped, either using a high specification, low permeability engineering clay. This is in line with the capping and phasing plan for the facility, as agreed with the Environment Agency and an increase on the previous period. Maintenance works continue to clay capped areas in line with the agreed (by the Environment Agency) CQA (Construction Quality Assurance) specifications. Commencing in August site will complete approximately 8,700 M³ of both temporary and permanent capping.

Permanent Capping

Relating to permanent capping, 65,388 m² of the surface area of the facility is capped, by the installation of a low permeability geomembrane. Subsequently, on completion of the permanent capping works, cover soils continue to be imported to the facility as part of the site restoration process.

KPI 8 - 10 Landfill gas management

WQL continues to undertake the extensive regime of surface emission surveys, as agreed with the Environment Agency. A, FID survey was conducted in July 2024.

The concentration of H₂S at the facility remains within expected limits and in June, averaging 1,732 ppm at the Gas Utilisation Plant (GUP), as measured by CLP Envirogas Ltd and representing a reduction on the previous period.

The volume of gas captured at the facility remains within expected limits, at 3,692m³/hr, comparable with the previous period. The flow rate has remained high and consistent across the period. WQL continue to review this position and drive the gas management contractor, CLP Envirogas Ltd, to ensure that gas collection is continually reviewed to assess relevant developments that can be made. In early August CLP are planning to drill, install and connect 3 new gas wells on site.

KPI 11 Landfill Gas Management - Landfill Gas Management Plan

The LFGMP continues to be developed by WQL and adopted by CLP Envirogas Ltd. From Appendix A of this document, three actions remain open and in progress, namely:

Site Specific Balancing Plan – this is being developed by WQL, in conjunction with the Environment Agency and CLP Envirogas Ltd. A draft has been received and is being reviewed, prior to agreement and submission to the Environment Agency.

Regular monitoring, requested by the Environment Agency of CLP Envirogas Ltd continues and is likely to remain in place.

Installation of horizontal wells in active operational areas continues as the site develops, in line with the approved LFGMP.

The LFGMP has been reviewed and issued to the Environment Agency, with comments received from the regulator on 2 June 2023 following the submission on 15 January 2023. The draft LFGMP has been discussed with NuLBC and was submitted to the Environment Agency on 14 August 2023 for approval, with further comments received 6 October. A meeting to discuss the LFGMP was undertaken on 18 October 2023 with the EA, with a further submission made 22 January 2023. Further submissions have been made through 2024, with the latest version submitted 21/7/2024. This document remains fundamentally comparable to the submission of 15 January 2024. It awaits approval from the EA.

KPI 12 Leachate Management Plan

In relation to the LMP, an addition 5 leachate wells have been successfully installed into the WQ facility. These have been installed utilising steel casing, increasing the robustness of the installed infrastructure to settlement and compaction of waste. replacement leachate wells at the facility.

A pump-trial plan, agreed to be conducted as part of the LMP submission has been undertaken and continues to be developed, in discussion with the EA.

KPI 13- 15

19th July 2024 DP3734DC/0514302

General site visit undertaken. No compliance scores received.

Off-site odour assessment undertaken, with no odours detected at the following locations :- Keele University, Maries Way, Ellams Place, Ironbridge Drive, Camillus Rd, Church View and Halfway Place.